

ID	Task Name	Duration	Start	Finish																						
					6/5	July	7/10	8/14	October	9/18	10/23	11/27	January	1/1	2/5	April	3/12	4/16	5/21	July	6/25	7/30	9/3	October	10/8	
1	PROJECT DURATION	240 days	Mon 10/3/22	Fri 9/22/23	PROJECT DURATION																					
2	PROJECT STARTUP	60 days	Mon 10/3/22	Thu 1/5/23	PROJECT STARTUP																					
3	Task Order Award	1 day	Mon 10/3/22	Mon 10/3/22	Task Order Award																					
4	Bonds, Initial Schedule, and AAPP for Fencing and Pre-Demo Survey	5 days	Tue 10/4/22	Tue 10/11/22	Bonds, Initial Schedule, and AAPP for Fencing and Pre-Demo Survey																					
5	Gov. Review AAPP and Partial NTP to Mobilize	4 days	Wed 10/12/22	Mon 10/17/22	Gov. Review AAPP and Partial NTP to Mobilize																					
6	Mobilize for Establish Task 1 - Site Security, Fencing, and Task 2 - Pre-Demo Survey (Field) - Task 1 and Task 2	5 days	Tue 10/18/22	Mon 10/24/22	Mobilize for Establish Task 1 - Site Security, Fencing, and Task 2 - Pre-Demo Survey (Field) - Task 1 and Task 2																					
7	Pre-Demo Survey Report - Findings (Task 2)	15 days	Tue 10/25/22	Tue 11/15/22	Pre-Demo Survey Report - Findings (Task 2)																					
8	Submit Work Plan/Related Documents	10 days	Wed 11/16/22	Wed 11/30/22	Submit Work Plan/Related Documents																					
9	GOV Review Work Plan/Related Documents	5 days	Thu 12/1/22	Wed 12/7/22	GOV Review Work Plan/Related Documents																					
10	Re-Submit Work Plan/Related Documents	5 days	Thu 12/8/22	Wed 12/14/22	Re-Submit Work Plan/Related Documents																					
11	GOV Review/Acceptance of Work Plan/Related Documents; 10-Day Notification	5 days	Thu 12/15/22	Wed 12/21/22	GOV Review/Acceptance of Work Plan/Related Documents; 10-Day Notification																					
12	GOV Process/Issue Abatement and Demolition NTP	5 days	Thu 12/22/22	Thu 1/5/23	GOV Process/Issue Abatement and Demolition NTP																					
13	ABATEMENT AND DEMOLITION	30 days	Fri 1/6/23	Fri 2/17/23	ABATEMENT AND DEMOLITION																					
14	ORM Removal & Demolition	30 days	Fri 1/6/23	Fri 2/17/23	ORM Removal & Demolition																					
15	Bldg. 300; 267 25th NE Street	3 days	Fri 1/6/23	Tue 1/10/23	Bldg. 300; 267 25th NE Street																					
16	Bldg. 301; 269 25th NE Street	3 days	Wed 1/11/23	Fri 1/13/23	Bldg. 301; 269 25th NE Street																					
17	Bldg. 303; 273 25th NE Street	2 days	Tue 1/17/23	Wed 1/18/23	Bldg. 303; 273 25th NE Street																					
18	Bldg. 304; 275 25th NE Street	2 days	Thu 1/19/23	Fri 1/20/23	Bldg. 304; 275 25th NE Street																					
19	Bldg. 305; 277 25th NE Street	2 days	Mon 1/23/23	Tue 1/24/23	Bldg. 305; 277 25th NE Street																					
20	Bldg. 306; 279 25th NE Street	2 days	Wed 1/25/23	Thu 1/26/23	Bldg. 306; 279 25th NE Street																					
21	Bldg. 308; 30125th NE Street	2 days	Fri 1/27/23	Mon 1/30/23	Bldg. 308; 30125th NE Street																					
22	Bldg. 310; 305 25th NE Street	2 days	Tue 1/31/23	Wed 2/1/23	Bldg. 310; 305 25th NE Street																					
23	Bldg. 311; 307 25th NE Street	2 days	Thu 2/2/23	Fri 2/3/23	Bldg. 311; 307 25th NE Street																					
24	Bldg. 312; 309 25th NE Street	2 days	Mon 2/6/23	Tue 2/7/23	Bldg. 312; 309 25th NE Street																					
25	Bldg. 313; 31125th NE Street	2 days	Wed 2/8/23	Thu 2/9/23	Bldg. 313; 31125th NE Street																					
26	Bldg. 314; 313 25th NE Street	2 days	Fri 2/10/23	Mon 2/13/23	Bldg. 314; 313 25th NE Street																					
Project: USCE HND Dugway,UT Date: Thu 9/1/22		Task	<div></div>	Summary	<div></div>	Inactive Milestone	<div></div>	Duration-only	<div></div>	Start-only	<div></div>	External Milestone	<div></div>	Manual Progress	<div></div>											
		Split	<div></div>	Project Summary	<div></div>	Inactive Summary	<div></div>	Manual Summary Rollup	<div></div>	Finish-only	<div></div>	Deadline	<div></div>													
		Milestone	<div></div>	Inactive Task	<div></div>	Manual Task	<div></div>	Manual Summary	<div></div>	External Tasks	<div></div>	Progress	<div></div>													
Page 1																										

ID	Task Name	Duration	Start	Finish	July			October			January			April			July			October				
					6/5	7/10	8/14	9/18	10/23	11/27	1/1	2/5	3/12	4/16	5/21	6/25	7/30	9/3	10/8					
27	Bldg. 315; 315 25th NE Street	2 days	Tue 2/14/23	Wed 2/15/23							Bldg. 315; 315 25th NE Street													
28	Bldg. 316; 317 25th NE Street	2 days	Thu 2/16/23	Fri 2/17/23							Bldg. 316; 317 25th NE Street													
29	SITE RESTORATION AND DEMOBILIZATION	10 days	Tue 2/21/23	Mon 3/6/23							SITE RESTORATION AND DEMOBILIZATION													
30	Bldg. 300; 267 25th NE Street	1 day	Tue 2/21/23	Tue 2/21/23							Bldg. 300; 267 25th NE Street													
31	Bldg. 301; 269 25th NE Street	1 day	Wed 2/22/23	Wed 2/22/23							Bldg. 301; 269 25th NE Street													
32	Bldg. 303; 273 25th NE Street	0.5 days	Thu 2/23/23	Thu 2/23/23							Bldg. 303; 273 25th NE Street													
33	Bldg. 304; 275 25th NE Street	0.5 days	Thu 2/23/23	Thu 2/23/23							Bldg. 304; 275 25th NE Street													
34	Bldg. 305; 277 25th NE Street	0.5 days	Fri 2/24/23	Fri 2/24/23							Bldg. 305; 277 25th NE Street													
35	Bldg. 306; 279 25th NE Street	0.5 days	Fri 2/24/23	Fri 2/24/23							Bldg. 306; 279 25th NE Street													
36	Bldg. 308; 30125th NE Street	0.5 days	Mon 2/27/23	Mon 2/27/23							Bldg. 308; 30125th NE Street													
37	Bldg. 310; 305 25th NE Street	0.5 days	Mon 2/27/23	Mon 2/27/23	Bldg. 310; 305 25th NE Street																			
38	Bldg. 311; 307 25th NE Street	0.5 days	Tue 2/28/23	Tue 2/28/23	Bldg. 311; 307 25th NE Street																			
39	Bldg. 312; 309 25th NE Street	0.5 days	Tue 2/28/23	Tue 2/28/23	Bldg. 312; 309 25th NE Street																			
40	Bldg. 313; 31125th NE Street	0.5 days	Wed 3/1/23	Wed 3/1/23	Bldg. 313; 31125th NE Street																			
41	Bldg. 314; 313 25th NE Street	0.5 days	Wed 3/1/23	Wed 3/1/23	Bldg. 314; 313 25th NE Street																			
42	Bldg. 315; 315 25th NE Street	0.5 days	Thu 3/2/23	Thu 3/2/23	Bldg. 315; 315 25th NE Street																			
43	Bldg. 316; 317 25th NE Street	0.5 days	Thu 3/2/23	Thu 3/2/23	Bldg. 316; 317 25th NE Street																			
44	Punchlist & Acceptance	1 day	Fri 3/3/23	Fri 3/3/23	Punchlist & Acceptance																			
45	Demobilization	1 day	Mon 3/6/23	Mon 3/6/23	Demobilization																			
46	PROJECT CLOSEOUT	140 days	Tue 3/7/23	Fri 9/22/23	PROJECT CLOSEOUT																			
47	Closure of Permits	30 days	Tue 3/7/23	Mon 4/17/23	Closure of Permits																			
48	Submit Final Report	20 days	Tue 4/18/23	Mon 5/15/23	Submit Final Report																			
49	GOV Review Final Report	15 days	Tue 5/16/23	Tue 6/6/23	GOV Review Final Report																			
50	Re-Submit Final Report	10 days	Wed 6/7/23	Wed 6/21/23	Re-Submit Final Report																			
51	GOV Acceptance of Final Report	10 days	Thu 6/22/23	Thu 7/6/23	GOV Acceptance of Final Report																			
52	Contract Close Out	55 days	Fri 7/7/23	Fri 9/22/23	Contract Close Out																			
Project: USCE HND Dugway,UT Date: Thu 9/1/22		Task	<div></div>	Summary	<div></div>	Inactive Milestone	<div></div>	Duration-only	<div></div>	Start-only	<div></div>	External Milestone	<div></div>	Manual Progress						<div></div>				
		Split	<div></div>	Project Summary	<div></div>	Inactive Summary	<div></div>	Manual Summary Rollup	<div></div>	Finish-only	<div></div>	Deadline	<div></div>											
		Milestone	<div></div>	Inactive Task	<div></div>	Manual Task	<div></div>	Manual Summary	<div></div>	External Tasks	<div></div>	Progress	<div></div>											
Page 2																								