

ID	Task Name	Duration	Start	Finish																												
					July 7/10	8/14	9/18	October 10/23	11/27	January 1/1	2/5	April 3/12	4/16	5/21	July 6/25	7/30	9/3	October 10/8	11/12	12/17	January 1/21	2/25	April 3/31	5/5	July 6/9	7/14	8/18					
1	PROJECT DURATION	456 days	Mon 10/3/22	Fri 8/9/24	PROJECT DURATION																											
2	PROJECT STARTUP	96 days	Mon 10/3/22	Tue 2/28/23	PROJECT STARTUP																											
3	Task Order Award - Milestone	1 day	Mon 10/3/22	Mon 10/3/22	Task Order Award - Milestone																											
4	Submit Work Plan/Related Documents and Bonds	45 days	Tue 10/4/22	Thu 12/8/22	Submit Work Plan/Related Documents and Bonds																											
5	Review Work Plan/Related Documents	15 days	Fri 12/9/22	Fri 1/6/23	Review Work Plan/Related Documents																											
6	Re-Submit Work Plan/Related Documents	10 days	Mon 1/9/23	Mon 1/23/23	Re-Submit Work Plan/Related Documents																											
7	Review and Acceptance of Work Plan and Related Documents	10 days	Tue 1/24/23	Mon 2/6/23	Review and Acceptance of Work Plan and Related Documents																											
8	Process/Issue Abatement and Demolition NTP	5 days	Tue 2/7/23	Mon 2/13/23	Process/Issue Abatement and Demolition NTP																											
9	10 Day Site Notification/Mobilization	10 days	Tue 2/14/23	Tue 2/28/23	10 Day Site Notification/Mobilization																											
10	ABATEMENT AND DEMOLITION	200 days	Wed 3/1/23	Thu 12/14/23	ABATEMENT AND DEMOLITION																											
11	ACM Abatement	86 days	Wed 3/1/23	Fri 6/30/23	ACM Abatement																											
12	Bldg. 9200; Main Hospital Building	86 days	Wed 3/1/23	Fri 6/30/23	Bldg. 9200; Main Hospital Building																											
13	Bldg. 9201; Chiller Building	1 day	Wed 3/1/23	Wed 3/1/23	Bldg. 9201; Chiller Building																											
14	Bldg. 9202; Boiler House	3 days	Thu 3/2/23	Mon 3/6/23	Bldg. 9202; Boiler House																											
15	ORM Removal & Demolition	200 days	Wed 3/1/23	Thu 12/14/23	ORM Removal & Demolition																											
16	Bldg. 9200; Main Hospital Building	114 days	Mon 7/3/23	Thu 12/14/23	Bldg. 9200; Main Hospital Building																											
17	Bldg. 9201; Chiller Building	2 days	Mon 3/13/23	Tue 3/14/23	Bldg. 9201; Chiller Building																											
Project: FY22 Southeast Region Date: Tue 8/30/22		Task	<div></div>	Project Summary	<div></div>	Manual Task	<div></div>	Start-only	<div></div>	Deadline	<div></div>																					
		Split	<div></div>	Inactive Task	<div></div>	Duration-only	<div></div>	Finish-only	<div></div>	Progress	<div></div>																					
		Milestone	<div></div>	Inactive Milestone	<div></div>	Manual Summary Rollup	<div></div>	External Tasks	<div></div>	Manual Progress	<div></div>																					
		Summary	<div></div>	Inactive Summary	<div></div>	Manual Summary	<div></div>	External Milestone	<div></div>																							
Page 1																																

