

ID	Task Name	Duration	Start	Finish	Predecessors	Gantt Chart																											
						y	7/10	8/14	9/18	10/23	11/27	1/1	2/5	3/12	4/16	5/21	6/25	7/30	9/3	10/8	11/12	12/17	1/21	2/25	3/31	5/5	6/9	July					
1	PROJECT DURATION	406 days	Mon 10/3/22	Wed 5/29/24		PROJECT DURATION																											
2	PROJECT STARTUP	161 days	Mon 10/3/22	Wed 5/31/23		PROJECT STARTUP																											
3	Task Order Mod Award	1 day	Mon 10/3/22	Mon 10/3/22		Task Order Mod Award																											
4	Bonds and Initial Schedule	10 days	Tue 10/4/22	Tue 10/18/22	3	Bonds and Initial Schedule																											
5	Submit Draft Work Plan/Related Documents	60 days	Wed 10/19/22	Mon 1/23/23	4	Submit Draft Work Plan/Related Documents																											
6	Work Plan	10 days	Tue 1/24/23	Mon 2/6/23	5	Work Plan																											
7	Soils Sampling Plan	30 days	Tue 2/7/23	Tue 3/21/23	6	Soils Sampling Plan																											
8	PCB Management Plan	45 days	Tue 2/7/23	Tue 4/11/23	6	PCB Management Plan																											
9	Draft Final Work Plan Submission	10 days	Wed 4/12/23	Tue 4/25/23		Draft Final Work Plan Submission																											
10	Work Plan	10 days	Wed 4/12/23	Tue 4/25/23	8	Work Plan																											
11	Soils Sampling Plan	10 days	Wed 4/12/23	Tue 4/25/23	8	Soils Sampling Plan																											
12	PCB Management Plan	10 days	Wed 4/12/23	Tue 4/25/23	8	PCB Management Plan																											
13	Final Work Plan Submission	10 days	Wed 4/26/23	Tue 5/9/23		Final Work Plan Submission																											
14	Work Plan	10 days	Wed 4/26/23	Tue 5/9/23	9	Work Plan																											
15	Soils Sampling Plan	10 days	Wed 4/26/23	Tue 5/9/23	9	Soils Sampling Plan																											
16	PCB Management Plan	10 days	Wed 4/26/23	Tue 5/9/23	9	PCB Management Plan																											
17	GOV Process/Issue Abatement and Demolition NTP	5 days	Wed 5/10/23	Tue 5/16/23	16	GOV Process/Issue Abatement and Demolition NTP																											
18	10 Day Site Notification/Mobilization	10 days	Wed 5/17/23	Wed 5/31/23	17	10 Day Site Notification/Mobilization																											
19	ABATEMENT AND DEMOLITION	75 days	Thu 6/1/23	Mon 9/18/23		ABATEMENT AND DEMOLITION																											
20	ACM Abatement	48 days	Thu 6/1/23	Wed 8/9/23		ACM Abatement																											
21	Bldg. #: E0001; Bldg. #: E0003; Bldg. #: E0005; Bldg. #: E0008; Bldg. #: E0009	5 days	Thu 6/1/23	Wed 6/7/23	2	Bldg. #: E0001; Bldg. #: E0003; Bldg. #: E0005; Bldg. #: E0008; Bldg. #: E0009																											
22	Bldg. #: E0012; Bldg. #: E0013	3 days	Thu 6/8/23	Mon 6/12/23	21	Bldg. #: E0012; Bldg. #: E0013																											
23	Bldg. #: E0041; Bldg. #: E0042; Bldg. #: E0043; Bldg. #: E0047; Bldg. #: E0048; Bldg. #: E0049; Bldg. #: E0044; Bldg. #: E0046	7 days	Tue 6/13/23	Thu 6/22/23	22	Bldg. #: E0041; Bldg. #: E0042; Bldg. #: E0043; Bldg. #: E0047; Bldg. #: E0048; Bldg. #: E0049; Bldg. #: E0044; Bldg. #: E0046																											
24	Bldg. #: E0852	3 days	Fri 6/23/23	Tue 6/27/23	23	Bldg. #: E0852																											
25	Bldg. #: F0001; Bldg. #: F0005	3 days	Wed 6/28/23	Fri 6/30/23	24	Bldg. #: F0001; Bldg. #: F0005																											
26	Bldg. #: F0010; Bldg. #: F0018; Bldg. #: F0019	7 days	Mon 7/3/23	Wed 7/12/23	25	Bldg. #: F0010; Bldg. #: F0018; Bldg. #: F0019																											
27	Bldg. #: F0020; Bldg. #: F0021	3 days	Thu 7/13/23	Mon 7/17/23	26	Bldg. #: F0020; Bldg. #: F0021																											
28	Bldg. #: F0052; Bldg. #: F0053	12 days	Tue 7/18/23	Wed 8/2/23	27	Bldg. #: F0052; Bldg. #: F0053																											
29	Bldg. #: F0173; Bldg. #: F0852	5 days	Thu 8/3/23	Wed 8/9/23	28	Bldg. #: F0173; Bldg. #: F0852																											
Project: FY22 Southeast Region Date: Tue 8/30/22		Task	Summary		Inactive Milestone		Duration-only		Start-only		External Milestone		Manual Progress																				
		Split	Project Summary		Inactive Summary		Manual Summary Rollup		Finish-only		Deadline																						
		Milestone	Inactive Task		Manual Task		Manual Summary		External Tasks		Progress																						
Page 1																																	

[illegible]