



ID	Task Name	Duration	Start	Finish	Predecessors	7/10	8/14	9/18	10/23	11/27	January 1/1	2/5	3/12	April 4/16	5/21	July 6/25	7/30	9/3	October 10/8	11/12
31	Flty #: 5289, Camp Troop	1 day	Tue 4/4/23	Tue 4/4/23	17,30	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>
32	Flty #: 5290, Camp Troop	1 day	Wed 4/5/23	Wed 4/5/23	18,31															
33	Flty #: 5291, Camp Troop	1 day	Thu 4/6/23	Thu 4/6/23	19,32															
34	Flty #: 5292, Camp Troop	1 day	Fri 4/7/23	Fri 4/7/23	20,33															
35	Flty #: 5293, Camp Troop	1 day	Mon 4/10/23	Mon 4/10/23	21,34															
36	Flty #: 5294, Camp Troop	1 day	Tue 4/11/23	Tue 4/11/23	22,35															
37	SITE RESTORATION AND DEMOBILIZATION	10 days	Wed 4/12/23	Tue 4/25/23																
38	Flty #: 6202, Admin OFC Non-AF	1 day	Wed 4/12/23	Wed 4/12/23	10															
39	Flty #: 6204, Admin OFC Non-AF	1 day	Wed 4/12/23	Wed 4/12/23	10															
40	Flty #: 5110, Warehouse	1 day	Thu 4/13/23	Thu 4/13/23	39															
41	Flty #: 5122, Tech Training Classroom	1 day	Thu 4/13/23	Thu 4/13/23	39															
42	Flty #: 5123, Tech Training Classroom	1 day	Fri 4/14/23	Fri 4/14/23	41															
43	Flty #: 5124, Dining Facility	1 day	Fri 4/14/23	Fri 4/14/23	41															
44	Flty #: 5288, Camp Troop	1 day	Mon 4/17/23	Mon 4/17/23	43															
45	Flty #: 5289, Camp Troop	1 day	Mon 4/17/23	Mon 4/17/23	43															
46	Flty #: 5290, Camp Troop	1 day	Tue 4/18/23	Tue 4/18/23	45															
47	Flty #: 5291, Camp Troop	1 day	Tue 4/18/23	Tue 4/18/23	45															
48	Flty #: 5292, Camp Troop	1 day	Wed 4/19/23	Wed 4/19/23	47															
49	Flty #: 5293, Camp Troop	1 day	Wed 4/19/23	Wed 4/19/23	47															
50	Flty #: 5294, Camp Troop	1 day	Thu 4/20/23	Thu 4/20/23	49															
51	Punchlist & Acceptance	2 days	Fri 4/21/23	Mon 4/24/23	38,39,40,41,42,43,4															
52	Demobilization	1 day	Tue 4/25/23	Tue 4/25/23	51															
53	PROJECT CLOSEOUT	125 days	Wed 4/26/23	Tue 10/24/23																
54	Closure of Permits	20 days	Wed 4/26/23	Wed 5/24/23	37															
55	Submit Final Report	20 days	Thu 5/25/23	Thu 6/22/23	54															
56	Review Final Report	10 days	Fri 6/23/23	Fri 7/7/23	55															
57	Re-Submit Final Report	10 days	Mon 7/10/23	Fri 7/21/23	56															
58	Acceptance of Final Report	10 days	Mon 7/24/23	Fri 8/4/23	57															
59	Contract Close Out	55 days	Mon 8/7/23	Tue 10/24/23	58															
Project: FY22 Southeast Region Date: Mon 9/19/22		Task	<div></div>	Summary	<div></div>	Inactive Milestone	<div></div>	Duration-only	<div></div>	Start-only	<div></div>	External Milestone	<div></div>	Manual Progress	<div></div>					
		Split	<div></div>	Project Summary	<div></div>	Inactive Summary	<div></div>	Manual Summary Rollup	<div></div>	Finish-only	<div></div>	Deadline	<div></div>							
		Milestone	<div></div>	Inactive Task	<div></div>	Manual Task	<div></div>	Manual Summary	<div></div>	External Tasks	<div></div>	Progress	<div></div>							
Page 2																				