BLDG. 378 demo

Bldg. 378 cable count is CA 103 2426-2431. This 6 Pair cable needs to be dug up, and Clear Cap. The cable conductors will be spliced into a 25 pair splice modular connector and then have a splice case put on. Once the splice case is buried we will need the GPS coordinates to find later.

The cable enters into to the building on the Northside. -

